

The Paris Connection

February 2023 • Construction Newsletter



Paris Solar



Badger Hollow Solar Energy Center, Iowa County

We are building a more sustainable future in Kenosha County.



Cheeeeeese WEC's Real Estate team gets out of the plat book and into the field with Invenergy!

The New Year is upon us and substantial changes have taken place during construction of the Paris Solar facility. Construction has progressed with grading, underground electrical, foundation, and structural install nearing completion. Civil and underground electrical work is now complete with final clean up activities expected in 2023. Solar structural foundation and racking install is ongoing and will continue into the early winter with a target completion in mid 2023. Solar panel deliveries are anticipated after winter breaks and we are excited to see the solar facility begin to take its final form.

The Paris Connection

February 2023 • Construction Newsletter



Paris Solar

Substation work is well underway with completion expected in Q1 of 2023. Our main power transformers have been delivered to their final location and the buildout will continue through the winter months. The Operations and Maintenance Building is nearing groundbreaking and we expect this activity to ramp up through the winter.

You likely noticed an increase in Tractor-trailer activity as the piles and racking were delivered along with other mechanical and electrical components. Deliveries will slow down during the winter months, but we continue to stress to our drivers the importance of yielding to pedestrian traffic and slowing down as these large trucks enter the project area. We ask that community members discuss any specific issues relating to this traffic with Invenergy so we can promptly resolve. Please do not follow or chase these trucks and raise your concerns through Casey.

Finally, as the facility continues to come to life, please refrain from walking into construction areas. Please reach out to an Invenergy Rep if you wish to know more about specifics or enter an active work area. We want to make sure everyone remains safe and that we can identify any potential safety hazards to visitors.

Thank you for your continued patience with traffic, mud and back-up alarms. We wish you all a belated Happy New Year!



Pile drivin' Steel racking foundations are driven into Block 141 this summer.

Stay in touch.

Casey Joyce

Invenergy On-Site Construction
Manager

608-422-3105

cjoyce@invenergy.com

Mark Riffel

Invenergy Project Manager

312-638-8518

mriffel@invenergy.com

Frank Krupkowski

Paris Solar Local Representative

262-864-1228

frank@parissolarfarm.com

Project Timeline

Q4 2022

Pile Installation
Complete

Q1 2023

O&M Building
Groundbreaking /
Winter Construction
Slow Down

Q2 2023

Construction Ramp
Up and Start of Solar
Panel Deliveries

Q3 - Q4 2023

Solar Panel Deliveries
/ Installation /
Commissioning

Invenergy



CELEBRATING 20 YEARS
OF ACCELERATING THE
CLEAN ENERGY FUTURE



invenergy.com